COMPLETION REPORT

1. Name of Work : **CONSTRUCTION OF RCC DRAIN AT ROAD NEAR SILICON SCHOOL OF MHR LAYOUT AT SIDEDAHALLI VILLAGE WARD NO.14**

2. Sanctioned Estimate No. & Dt : T-SWD. 601/13-14 dt 20.9.2013

3. Head of Account which is Chargeable : ಪಾಲು 2654

4. Work Order No. & Dt : EE/DD/115/13-14 dt 22.8.2013

5. Name of Contractor : **TECHNICAL MANAGER (WEST) KRIDL**

6a. Time stipulated for completion of work : 90 days.

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 1662 Page No. 166123-27

8. Check measurement of the Asst. : M.B. No. 1662 Page No. 166123-27

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : AEE (DSD)

incharge of the work :

10. a) Asst. Engineer : D.S. ಅವರಿಂದ

b) Asst. Exe. Engineer : D.S. ಅವರಿಂದ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
20.00	2198049-00	1980490	—

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W.14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE
ಮಹದೇವಪುರ, ಬೆಂಗಳೂರು - 560 073

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ACCOUNTS SUPTD. ( )

ಮುಖ್ಯ ಎಂಜಿನಿಯರವರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು